

Brighton CSD 2017 Facilities Improvement Plan - Preliminary Master Schedule

ID	Task Name	Duration	Start	Finish	% Comp.	Cost	Work
1	SEI Design Group - IHS Track/Turf and Roof Replacment	435 days	Mon 2/27/17	Fri 10/26/18	0%	\$0.00	0 hrs
2	SED Review	90 days	Mon 10/16/17	Fri 2/16/18	0%	\$0.00	0 hrs
3	Constructability Review	75 days	Mon 10/16/17	Fri 1/26/18	0%	\$0.00	0 hrs
4	Address SED Review Comments	74 days	Fri 1/26/18	Wed 5/9/18	0%	\$0.00	0 hrs
5	Bidding Phase	17 days	Mon 2/26/18	Tue 3/20/18	0%	\$0.00	0 hrs
6	Advertisement to Bid	5 days	Mon 2/26/18	Fri 3/2/18	0%	\$0.00	0 hrs
7	Conduct Site Visit for Bidders	5 days	Mon 3/5/18	Fri 3/9/18	0%	\$0.00	0 hrs
8	Bid Opening	0 days	Tue 3/20/18	Tue 3/20/18	0%	\$0.00	0 hrs
9	Review and Tabulate Bids	4 days	Tue 3/20/18	Fri 3/23/18	0%	\$0.00	0 hrs
10	Conduct Pre-Award Conferences	3 days	Wed 3/21/18	Fri 3/23/18	0%	\$0.00	0 hrs
11	Recommendation for Contracts	3 days	Mon 3/26/18	Wed 3/28/18	0%	\$0.00	0 hrs
12	BOE Award of Contracts	0 days	Wed 3/28/18	Wed 3/28/18	0%	\$0.00	0 hrs
13	Construction Phase	75 days	Tue 5/22/18	Mon 9/3/18	0%	\$0.00	0 hrs
14	Mobilization/Setup Staging Area/Submittals	9 days	Thu 5/10/18	Tue 5/22/18	0%	\$0.00	0 hrs
15	Construction	75 days	Tue 5/22/18	Mon 9/3/18	0%	\$0.00	0 hrs
16	General Construction Roof and Doors	40 days	Mon 6/25/18	Fri 8/17/18	0%	\$0.00	0 hrs
17	Site Work Track	74 days	Tue 5/22/18	Fri 8/31/18	0%	\$0.00	0 hrs
18	Notice to Proceed	1 day	Wed 5/23/18	Wed 5/23/18	0%	\$0.00	0 hrs
19	Mobilization	3 days	Tue 5/22/18	Thu 5/24/18	0%	\$0.00	0 hrs
20	Track Submittals/Shop Drawings	14 days	Tue 5/22/18	Fri 6/8/18	0%	\$0.00	0 hrs
21	Demo Fence	2 days	Tue 5/22/18	Wed 5/23/18	0%	\$0.00	0 hrs
22	Strip Surface	4 days	Wed 5/23/18	Mon 5/28/18	0%	\$0.00	0 hrs
23	Mill Surface	4 days	Thu 5/31/18	Tue 6/5/18	0%	\$0.00	0 hrs
24	Clean Track	3 days	Mon 6/4/18	Wed 6/6/18	0%	\$0.00	0 hrs
25	New Sub-Base	3 days	Tue 5/22/18	Thu 5/24/18	0%	\$0.00	0 hrs
26	Pave Track	3 days	Wed 6/6/18	Fri 6/8/18	0%	\$0.00	0 hrs
27	Pave D-Zones	3 days	Fri 6/8/18	Tue 6/12/18	0%	\$0.00	0 hrs
28	Curing Time	30 days	Fri 6/8/18	Thu 7/19/18	0%	\$0.00	0 hrs
29	Nagle Track Surface	18 days	Mon 7/23/18	Wed 8/15/18	0%	\$0.00	0 hrs
30	Site Work Field	51 days	Tue 5/22/18	Tue 7/31/18	0%	\$0.00	0 hrs
31	Notice to Proceed	1 day	Wed 5/23/18	Wed 5/23/18	0%	\$0.00	0 hrs
32	Mobilization	3 days	Tue 5/22/18	Thu 5/24/18	0%	\$0.00	0 hrs
33	Field Submittals/Shop Drawings	14 days	Tue 5/22/18	Fri 6/8/18	0%	\$0.00	0 hrs
34	Remove Fence	2 days	Tue 5/22/18	Wed 5/23/18	0%	\$0.00	0 hrs
35	Remove Turf	3 days	Tue 5/29/18	Thu 5/31/18	0%	\$0.00	0 hrs
36	Roll Up Pad	3 days	Tue 5/29/18	Thu 5/31/18	0%	\$0.00	0 hrs
37	Perc Test Stone	1 day	Fri 6/1/18	Fri 6/1/18	0%	\$0.00	0 hrs
38	New Sub-Base	3 days	Wed 6/6/18	Fri 6/8/18	0%	\$0.00	0 hrs
39	Grade Surface	5 days	Tue 6/5/18	Mon 6/11/18	0%	\$0.00	0 hrs
40	Perc Test New Surface	1 day	Mon 6/11/18	Mon 6/11/18	0%	\$0.00	0 hrs
41	Install Curbing	2 days	Tue 6/12/18	Wed 6/13/18	0%	\$0.00	0 hrs
42	Install Long Jump Pits	2 days	Tue 6/12/18	Wed 6/13/18	0%	\$0.00	0 hrs
43	Install Pad	3 days	Mon 6/18/18	Wed 6/20/18	0%	\$0.00	0 hrs
44	A-Turf install Turf	29 days	Mon 7/9/18	Thu 8/16/18	0%	\$0.00	0 hrs
45	Install Fence	10 days	Mon 6/4/18	Fri 6/15/18	0%	\$0.00	0 hrs
46	Site Amenities	20 days	Mon 6/4/18	Fri 6/29/18	0%	\$0.00	0 hrs
47	Ball Stoppers	1 day?	Mon 6/4/18	Mon 6/4/18	0%	\$0.00	0 hrs
48	Goal Posts	1 day?	Mon 6/4/18	Mon 6/4/18	0%	\$0.00	0 hrs
49	Acco Drain	1 day?	Mon 6/4/18	Mon 6/4/18	0%	\$0.00	0 hrs
50	Communications Box	1 day?	Mon 6/4/18	Mon 6/4/18	0%	\$0.00	0 hrs
51	Tennis Courts	1 day?	Tue 5/22/18	Tue 5/22/18	0%	\$0.00	0 hrs
52	Demo Fence	4 days	Mon 5/28/18	Thu 5/31/18	0%	\$0.00	0 hrs
53	Demo Existing Courts	3 days	Thu 5/31/18	Mon 6/4/18	0%	\$0.00	0 hrs
54	Televis SMTS	3 days	Wed 5/23/18	Fri 5/25/18	0%	\$0.00	0 hrs
55	Install SMTS	3 days	Mon 6/4/18	Wed 6/6/18	0%	\$0.00	0 hrs
56	Install Sub-Base	5 days	Wed 6/6/18	Tue 6/12/18	0%	\$0.00	0 hrs
57	Fine Grade Sub-Base	2 days	Tue 6/12/18	Wed 6/13/18	0%	\$0.00	0 hrs
58	Install Binder Course	3 days	Wed 6/13/18	Fri 6/15/18	0%	\$0.00	0 hrs
59	Install Fence Posts	5 days	Fri 6/15/18	Thu 6/21/18	0%	\$0.00	0 hrs
60	Install Top Course	3 days	Tue 6/26/18	Thu 6/28/18	0%	\$0.00	0 hrs
61	Install Fence Netting	7 days	Thu 6/28/18	Fri 7/6/18	0%	\$0.00	0 hrs
62	Nagle Coating	5 days	Wed 8/15/18	Tue 8/21/18	0%	\$0.00	0 hrs
63	Install Tennis Nets	2 days	Tue 8/21/18	Wed 8/22/18	0%	\$0.00	0 hrs
64	Restoration	3 days	Tue 8/21/18	Thu 8/23/18	0%	\$0.00	0 hrs
65	Close-Out Phase	43 days	Mon 9/3/18	Wed 10/31/18	0%	\$0.00	0 hrs



Task		External Tasks		Manual Task		Finish-only	
Split		External Milestone		Duration-only		Deadline	
Milestone		Inactive Task		Manual Summary Rollup		Progress	
Summary		Inactive Milestone		Manual Summary			
Project Summary		Inactive Summary		Start-only			